



Acme Plumbing  
PO Box 6204, Salinas, California, 93912  
LIC#961654

Invoice 20082636  
Invoice Date 8/20/2024  
Completed Date 8/20/2024  
Technician Ed Mendoza  
Customer PO  
Payment Term Due Upon Receipt

**Billing Address**

City of Salinas Public Works Environmental and  
Maintenance  
426 Work Stret  
Salinas, CA 93901 United States

**Job Address**

City of Salinas Public Works  
426 Work Street  
Salinas, CA 93901 USA

**Description of work**

Replace approximately 95' of old 4" cast iron and clay sewer lateral using the trenchless system and SDR 17 pipe. From single bathroom to city sewer main located outside of parking lot on property only.

Task #	Description	Quantity	Price	Total
Ser-004	Service completed as per quote	1.00	\$28,000.00	\$28,000.00
Ser-004	Service completed as per quote - Addendum	1.00	\$11,950.00	\$11,950.00
<b>Sub-Total</b>				\$39,950.00
<b>Tax</b>				\$0.00
<b>Total Due</b>				\$39,950.00
<b>Payment</b>				\$0.00
<b>Balance Due</b>				\$39,950.00

Thank you for choosing Acme Plumbing



License #961654  
PO Box 6204  
Salinas, CA. 93912  
(831) 422-2311

August 8, 2024

City of Salinas  
426 Work Street  
Salinas, CA. 93901

**Proposal to replace approximately 95' of old 4" cast iron and clay sewer lateral using the trenchless system and SDR 17 pipe. From single bathroom to city sewer main located outside parking lot.**

**Job Includes:**

Dig 4 holes  
First hole in single bathroom to expose sewer line 2x2  
2nd in men's bathroom, dig down to expose sewer line 2x3  
3rd in mens bathroom between both toilets, dig down to expose sewer line 2x3  
4th: Sawcut 5x5x5.5 area in parking lot, dig down with excavator to expose sewer line.  
Includes shoring  
Dust containment  
After sewer lateral tie - in, back fill with native dirt.  
Replace concrete and asphalt  
Includes, prevailing wages for labor, all material, and equipment

**Does Not Include:**

Dust containment is not 100%: not responsible for fine dust clean up  
Flooring done by others  
Any underground occurrences that is not covered in the scope of work will be extra material and/or labor hours to complete the job. If unforeseen occurrence prevents itself, the job will be halted until agreement between both parties is made for the extras required. \_\_\_\_\_(initial)

**Total Job:** **\$28,000.00**  
**Balance due at the completion of the job**

**To accept this proposal, please sign and return to [debmendoza@comcast.net](mailto:debmendoza@comcast.net)**

---

City of Salinas

Ed Mendoza  
Owner  
Acme Plumbing

Thank you for choosing Acme Plumbing!!



License #961654  
PO Box 6204  
Salinas, CA. 93912  
(831) 422-2311

August 16, 2024

City of Salinas  
426 Work Street  
Salinas, CA. 93901

**Addendum to Contract: Extra holes do to unforeseen foundation footers.**

Dig two holes to expose footer and remove

Saw cut two extra holes. Remove concrete 4x4x3 deep and dirt to expose concrete foundation where trench less head got stuck.

Backfilled

Replace rebar and concrete \$10,000.00

Jack hammered out 6" hole 10-12" thick concrete foundation wall under building.

Two men, 5 hours each. \$ 1,950.00

**Total Job:** **\$11,950.00**

**Balance due at the completion of the job**

**To accept this proposal, please sign and return to [debmendoza@comcast.net](mailto:debmendoza@comcast.net)**

---

City of Salinas

Ed Mendoza  
Owner  
Acme Plumbing

**Thank you for choosing Acme Plumbing!!**